

Zeitraum: 24.03.2024 - 13.12.2024

Datum: 20.05.2024

Nr.	Name	S-Start	S-Ende	S-Dauer	S-Einheit	April 2024							Mai 2024							Juni 2024							Juli 2024							August 2024							September 2024							Oktober 2024							November 2024							Dezember 2024						
						13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49																										
1	BE einrichten & vorhalten	25.03.2024	13.12.2024	181	AT	[Grey bar]																																																														
2	VK aufbauen & vorhalten	02.04.2024	13.12.2024	177	AT	[Yellow bar]																																																														
3	Kanalbau bis S 63	08.04.2024	26.07.2024	76	AT	[Black bar]																																																														
4	WL sukzessive	08.04.2024	26.07.2024	76	AT	[Blue bar]																																																														
5	Straßenbau bis S 63	29.07.2024	09.08.2024	10	AT	[Grey bar]																																																														
6	Betriebsurlaub	12.08.2024	23.08.2024	9	AT	[Green bar]																																																														
7	Kanalbau bis S 95	26.08.2024	29.11.2024	68	AT	[Black bar]																																																														
8	WL sukzessive	26.08.2024	29.11.2024	68	AT	[Blue bar]																																																														
9	Straßenbau bis S 95	25.11.2024	13.12.2024	15	AT	[Grey bar]																																																														